

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Stabilized Subgrade</b>	John DiMauro	Passed	Wednesday, April 08, 2020

Informational:

1 Misc

Randy Spalding Excavating's crew is on site installing the FlyAsh sub grade stabilization for the roads. The crew appears to be using the proper equipment and methods for the install. I have been spot checking for depth periodically throughout the site and they appear to be mixing in a sufficient amount of FlyAsh.

Olsson Testing is on site for the density testing. The field tester for Olsson has preliminarily said that the densities look good. We will be provided with a copy of the reports after the samples have been lab tested.

**Comments:**