

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	John DiMauro	Partial	Wednesday, April 08, 2020

Corrective Action Required:

1	Misc	I observed the proof roll test for the FlyAsh treated sub-grade on all three proposed streets. I verified the correct load weight and truck was used. There were a few sections in the lower lying "sump" areas of the roads that failed the test. The crew is going to make corrections to these areas and and test again later this week.
---	------	---

Comments: