

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20192377
Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Wednesday, April 08, 2020

Informational:		
1	Misc	3-31-20 12:44PM Rudy is working on storm pipe at Black Twig and Lowenstein. They have installed 24' of storm pipe at this time.
Informational:		
2	Misc	4-2-20 10:04am They installed two sticks on 4-1-20. They are digging out to install storm box H-2. 12:53pm They have H2 box set and 3 sticks installed.
Informational:		
3	Misc	4-3-20 8:07am
Informational:		
4	Misc	4-3-20 8:07am They have just set storm box H2 and are starting to tie it in.
Informational:		
5	Misc	4-7-20 7:44am They are digging out on the south side of Black Twig and laying out storm pipe.
Informational:		
6	Misc	4-7-20 2:19pm They have installed 35' across the road to G2. They are coming out from G2 and will have approximately 60' to G 3 box. They will pour collars at 3:30pm today.
Informational:		
7	Misc	4-8-20 11:06am They are working at the corner of Black Twig and Chipman. All of the storm pipe is installed approximately 53' 15" 60' of 18". All concrete is poured.

Comments: