

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193330
Address: 704 SE OLDHAM CT, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Brandon Kalwei	Passed	Thursday, April 09, 2020

Informational:
1 Misc DECEMBER 26, 2019

Crews were onsite installing Sanitary Sewer. Crews installed 4" schedule 40 . Cleanouts also were installed and verified by inspector. All pipe installed per plans. Crews were to install more gravel and back fill later in the day.

Informational:
2 Miscellaneous On Tuesday, 4-07-2020, Contractor completed 4"Sanitary Sewer tap to main
Correction and completed necessary building connection and back filled new service
connection.

Informational:
3 Misc On Thursday 4-09-2020. Rieke excavating preformed a vacuum test on the
Sanitary Sewer. Sewer held air pressure for 20 minutes only losing 1 pound of
air pressure. Contractor was told he needed to have on site with the machine
a up dated cal. Sticker/tag date for the meter apparatus in the future.
Vacuum test passed.

Comments: