

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Proof Roll</b>	John DiMauro	Passed	Thursday, April 09, 2020

Corrective Action Required:

1	Misc	I observed the proof roll test for the FlyAsh treated sub-grade on all three proposed streets. I verified the correct load weight and truck was used. There were a few sections in the lower lying "sump" areas of the roads that failed the test. The crew is going to make corrections to these areas and and test again later this week.
---	------	---

Informational:

2	Misc	The Spalding Excavating crew made corrections to the soft areas of the street yesterday. I observed a second proof roll test this morning of the corrected areas and the roll test passed.
---	------	--

Comments: