

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20182604
Address: 837 NW DONOVAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Mark Harding	Partial	Friday, February 14, 2020

Partial Correction:

1 Misc

OK TO COVER WALLS AND CEILINGS AT:

LEFT WING: COMPLETE INCLUDING RC CHANNEL

CENTER SECTION:

4TH FLOOR INCLUDING RC CHANNEL

3RD FLOOR INCLUDING RC CHANNEL;

2ND FLOOR, INCLUDING ELECTRICAL CLOSET; INCLUDING RC CHANNEL

1ST FLOOR UNIT 110; 1ST FLOOR CENTER SECTION; MECH ROOM; 1ST FLOOR

CENTER SECTION CLUBHOUSE INCLUDING RC CHANNEL AT CEILINGS +

CORRIDOR WALLS

RIGHT WING: 4TH FLOOR INCLUDING RC CHANNEL; 3RD FLOOR COMPLETE INCLUDING RC CHANNEL;

2ND FLOOR COMPLETE; SHEAR WALLS #4 & #6 FIRST LAYER;

1ST FLOOR UNITS EXCEPT EQUIPMENT GROUNDS NOT CONNECTED; CORRIDOR

GARAGE SIDE OK TO ONE-SIDE; CORRIDOR UNIT WALL OK TO INSULATE; SHEAR

WALL AT EAST END OK FOR OSB; 1ST FLOOR CORRIDOR, GARAGES.

Partial Correction:

2 Misc

OK TO COVER WHEN READY:

LIGHT-GAUGE STEEL FRAMED CEILING FUR-DOWNS AT: (1)228; (1)229;

LEFT WING: 4TH FLOOR;

CENTER SECTION: 4TH FLOOR; 2ND FLOOR UNITS 211, MOTHER-IN-LAW, 217;

SPACE ABOVE BOTTOM CHORD OF JOISTS AT: BA IN MOTHER-IN-LAW UNIT @
RIGHT WING; VESTIBULES AT (1)211 & (1)217;

Comments: