

Inspection Summary

Permit #: PRSUBD20200801,

CHAPEL RIDGE BUSINESS PARK - LOTS 9BB, 9C, & 9D

Address: 3130 NE CARNEGIE DR, LEES SUMMIT, MO 640643131 NE CARNEGIE DR, LEES SUMMIT, MO 640643100 NE CARNEGIE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Partial	Thursday, April 09, 2020

- 1 The contractor is continuing to install the 8" sewer main. They are currently installing the 3rd service line with a wye. The bottom cone of the MH will most likely be installed this afternoon after the service line wye is installed. The contractor said they will install the trench check for the service lines when they install the inverts for the MH.

Comments: