

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200323

Address: 440 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086440 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	Joe Starlin	Partial	Thursday, April 09, 2020

Informational:

1	Misc	4-7-20 8:26am They have just tied into the existing storm pipe and will be pouring collars and invert at 10:30am today.
---	------	---

Informational:

2	Misc	4-7-20 8:26am They have just tied into the existing storm pipe and will be pouring collars and invert at 10:30am today. 11:07am They have the collars poured and are working on the invert.
---	------	---

Informational:

3	Misc	4-8-20 They have approximately 100' of storm pipe installed at this time. They have poured the collars on the second storm box and have approximately 50' coming out of it heading to the north of the site.
---	------	--

Informational:

4	Misc	4-9-20 8:11am They are working on backfilling. 3:05pm They have installed 52' of storm pipe today.
---	------	--

Comments: