

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20193625
Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection	Joe Starlin	Partial	Thursday, April 09, 2020

Informational: 6 Misc	4-9-20 Capital hit a blue irrigation line in several spots on the east side of Pryor. Brian called Kevin with Capital about this and they will make the repairs.
Informational: 5 Misc	4-8-20 3:32pm They drilled for the foundation on the SW corner and hit sanitary. They set pull box 1 and cleaned up dirt.
Informational: 4 Misc	4-3-20 On 4-2 Capital drilled , formed and poured post 5 at Summit Dr. They also dug and formed and poured the controller and power supply foundations at Lowenstein. Mike gave me the concrete tickets.
Informational: 3 Misc	4-2-20. On 3-31 All bores shot at Lowenstein. PB 1-4 4", PB 4-3 4", PB 3-2 4" PB 1- post 1 4" PB 4 Post 4 4", PB 4 Post 5 2" PB 4 controller, PB 4- Power supply. Drilled foundation for post 2. 4-1-20. Lowenstein Drilled foundation for post 3. Formed and poured Post 2 and post 3.
Informational: 2 Misc	4-1-20 At 2:15pm They poured concrete for the two poles on the NE and SE corner of Pryor and Lowenstein. CFS is on site for the testing.
Informational: 1 Misc	3-30-20 11:17am Capital is on site. I spoke with Mike and he is laying everything out and wants to make a few changes to the plans. I told him I

would speak to the PM about the changes.

Comments: