

Inspection Summary

Permit #: PRSITE20192599, Development - Site

ATTIC STORAGE OF LEES SUMMIT

Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection Informational	Steve Robbins	Partial	Thursday, April 09, 2020
1	Contractor installed 2/45 deg bends and 6' length of 6" PVC pipe to finish installation of water main. The line for the project was Chlorinated @ 3:00 pm 2/20/20 , so it will be de chlorinated no earlier than 3:00pm 2/21/20.		
Informational			
2	The tap for the water service line was done by the water dept. this morning. The contractor has connected the copper service line to the main and ran it to the meter pit with copper and also has 10 feet of copper coming out of the meter pit. The meter has been installed. They were covering the line with rock and then backfilling.		

Comments: