

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191131  
Address: 1420 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Friday, April 10, 2020

Informational: 1 Misc	1-31-20 10:03pm They have installed approximately 80' of storm pipe. 2:15pm They have installed approximately 140' today.
Informational: 2 Misc	1-30-20 11:31am They have one stick of roof drain pipe installed with plenty of rock. 1:46pm They have a total of 60' installed at this time.
Informational: 3 Misc	1-29-20 9:06am 28 degrees outside. They are getting ready to start digging out for roof drains. They will call when the first stick of pipe is installed.
Informational: 4 Misc	2-3-20 9:02am They have trenched out for approximately 100' and are installing rock for the pipe. They installed the storm pipe and backfilled.
Informational: 5 Misc	4-10-20 On 4-9-20 Mark Harding inspected the roof drain tie-ins. He said they were good.

**Comments:**