## CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRSUBD20193625 Address: 2050 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
DE - Miscellaneous PWORKS Inspection		Joe Starlin	Partial	Friday, April 10, 2020
Informational:				
1	Misc	4-9-20 Capital hit a blue irrigation line in several spots on the east side of Pryor. Brian called Kevin with Capital about this and they will make the repairs.		
Informational:				
2	Misc	4-8-20 3:32pm They drilled for the foundation on the SW corner and hit sanitary. They set pull box 1 and cleaned up dirt.		
Informational:				
3	Misc	4-3-20 On 4-2 Capital drilled , formed and poured post 5 at Summit Dr. They also dug and formed and poured the controller and power supply foundations at Lowenstein. Mike gave me the concrete tickets.		
Informational:				
4	Misc	<ul> <li>4-2-20. On 3-31 All bores shot at Lowenstein. PB 1-4 4", PB 4-3 4", PB 3-2 4" PB</li> <li>1- post 1 4" PB 4 Post 4 4", PB 4 Post 5 2" PB 4 controller, PB 4- Power supply.</li> <li>Drilled foundation for post 2. 4-1-20. Lowenstein Drilled foundation for post</li> <li>3. Formed and poured Post 2 and post 3.</li> </ul>		
Informational:				
5	Misc		ured concrete for the two p nstein. CFS is on site for the	
Informat	ional:			
6	Misc	-	on site. I spoke with Mike to make a few changes to t	

 would speak to the PM about the changes.
 Informational:
 Misc
 4-10-20 3:36pm Capital has has ran the power supply to the SW corner and have board the holes for two light poles at the NW corner of Lowenstein and the NW corner of Summit Wood. They have the steel installed and bolts and will be pouring them today.

Comments: