

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192859

Address: 492 NW CHIPMAN RD, LEES SUMMIT, MO 64086480 NW CHIPMAN RD, LEES SUMMIT, MO
64086470 NW CHIPMAN RD, LEES SUMMIT, MO 64086460 NW CHIPMAN RD, LEES
SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	Joe Starlin	Partial	Friday, April 10, 2020

Informational:

1 Misc

They have ran one service line from the main so far today.

Informational:

2 Misc

12-6-19 They have all of the sanitary service lines installed on the site.

Informational:

3 Misc

4-10-20 3pm They are tying in the sanitary service line to the building. They are installing approximately 50' of line. They have the line installed and rocked with tracer wire. They are backfilling.

Comments: