

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20193105
Address: 1505 SW GEORGETOWN DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Failed	Monday, April 13, 2020

Corrective Action Required:

1	Misc	<ul style="list-style-type: none">- anchor bolt rear corner garage -- sdnw block mud room -- vent bath exhaust to exterior --H 2.5 covered patio -- provide 4 soffit vents covered patio -- snow blocking bed # 4 -- fire blocking 2 x 6 wall at stair landing -- PFH portal frame garage door per plan -- replace studs at tub enclosure basement -- anchor bolts steel column mech room -- dbl joist hanger above steel column basement stairs -- (3) 2 x 10 joist beam to beam column C per plan -- secure electrical box above master shower -- secure electrical boxes tub enclosure basement -
---	------	---

Comments: