

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20191391
Address: 1837 SW BLACKSTONE CT, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	John DiMauro	Passed	Monday, April 13, 2020

Informational:

1	Misc	PRE POUR INSPECTION
---	------	---------------------

The Forms are set and there appears to be sufficient compacted aggregate.

Corrective Action Required:

2	Misc	POST POUR INSPECTION FAILED
---	------	-----------------------------

The sidewalk cross slope is greater than 2.0 % and is not in ADA compliance.

Corrections to the sidewalk will need to be made prior to issuance of a Certificate of Occupancy.

Comments: