

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20192599  
Address: 920 NE DEERBROOK ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Steve Robbins	Passed	Thursday, April 09, 2020

Informational:

1 Misc

Contractor installed 2/45 deg bends and 6' length of 6" PVC pipe to finish installation of water main. The line for the project was Chlorinated @ 3:00 pm 2/20/20 , so it will be de chlorinated no earlier than 3:00pm 2/21/20.

Informational:

2 Misc

The tap for the water service line was done by the water dept. this morning. The contractor has connected the copper service line to the main and ran it to the meter pit with copper and also has 10 feet of copper coming out of the meter pit. They were covering the line with rock and then backfilling.

**Comments:**