

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191463
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Wednesday, October 23, 2019

Informational:
1 Misc Contractor installed 56' of 15" HDPE storm pipe on line #1. Contractor plans to pour collars and inverts inlet F1 1-1 , C1 1-2 & existing field inlet.

Informational:
2 Misc Contractor installed approximately 50' of 15" HDPE storm pipe Line #1. Contractor stopped installation right before Sta: 3+50 15 Nyoplast inlet. Area has a significant amount of rock.

Comments: