

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191463  
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	John Jackson	Passed	Friday, October 25, 2019

Informational:  
1 Misc Contractor installed 56' of 15" HDPE storm pipe on line #1. Contractor plans to pour collars and inverts inlet F1 1-1 , C1 1-2 & existing field inlet.

Informational:  
2 Misc Contractor installed approximately 50' of 15" HDPE storm pipe Line #1. Contractor stopped installation right before Sta: 3+50 15 Nyoplast inlet. Area has a significant amount of rock.

Informational:  
3 Misc Contractor was able to install approximately 135' of 15" HDPE storm pipe Line #1 from Sta 3+50 to 4+85 from 10/24/19 to 10/25/19

**Comments:**