

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191463
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Pipe	John Jackson	Partial	Thursday, October 17, 2019

Informational:
1 Misc Contractor worked on Storm Line #1 installing 111' of 15" HDPE pipe.
Contractor backfilled excavation.

Informational:
2 Contractor installed approximately 80' of 15" of HPDE storm piping on 10/16/19 and 50' of 15" HPDE storm piping on 10/17/19. Contractor backfill excavated site. Installation of storm pipe will continue tomorrow 10/18/19.

Comments: