

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSITE20191463  
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Sewer Construction Inspection</b>	John Jackson	Partial	Monday, September 09, 2019

Informational:

1 Misc

The contractors core drilled into the existing storm box and made the connection of the 3 lines going into the box. They are planning on grouting the pipes in the morning. I let them know they needed to smooth out the inverts as the flow has changed due to the new pipes flowing into the box. Steve Robbins 08/29/2019 4:50 PM

Informational:

2

Contractor installed storm boxes and poured inverts. Storm lines were installed to newly installed storm boxes.

**Comments:**