

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191463
Address: 3301 NE RALPH POWELL RD, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Storm - Sewer Construction Inspection	John Jackson	Partial	Monday, September 09, 2019

Informational:

1 Misc

The contractors core drilled into the existing storm box and made the connection of the 3 lines going into the box. They are planning on grouting the pipes in the morning. I let them know they needed to smooth out the inverts as the flow has changed due to the new pipes flowing into the box. Steve Robbins 08/29/2019 4:50 PM

Informational:

2

Contractor installed storm boxes and poured inverts. Storm lines were installed to newly installed storm boxes.

Comments: