

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20193347  
Address: 2021 NE BLUESTONE DR, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                 | Inspector:   | Outcome: | Date:                    |
|---|--------------|----------|--------------------------|
| <b>Gas Service Inspection - Residential</b> | Khanh Nguyen | Failed   | Thursday, April 16, 2020 |

Corrective Action Required:

|   |      |  |
|---|------|--|
| 1 | Misc | -GAS PRESSURE GAUGE DEFECTIVE WITH NEEDLE STUCK. REPLACE WITH A WORKING GAUGE<br>-GAS CSST FROM RIGID PIPE TO THE TEE SIZE IS NOT PER CODE. USING LONGEST AND BRANCH LENGTH METHOD REQUIRES THAT THIS SECTION MUST BE MIN SIZE 25 (3/4"). LOOK UP THE VALUES OF THE GAS COOKTOP AND THE BIG FIREPLACE. ADD THESE TOGETHER, THEN GO TO TABLE 402.4(15) TO DETERMINE SIZE OF THE CSST LINE |
|---|------|--|

**Comments:**