

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	John DiMauro	Partial	Monday, April 20, 2020

Corrective Action Required:

1 Misc

I observed the curb proof roll for the three streets on this project. At this time there are a few areas on each street that were soft and had some deflection. The crew is going to work some of the soft areas and perform another roll test tomorrow ahead any curb going in. I verified the correct load weight and equipment used for the test.

Comments: