

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb - Proof Roll	Joe Starlin	Partial	Monday, April 20, 2020

Informational:

1 Misc

4-7-20 10:26am The intire curb line on the west side of the building has failed.

Informational:

2 Misc

4-20-20 12:40pm We are proof rolling the curb for the outside perimeter of the site. 1:17pm The east side of the site failed. The west side has passed with the exception of the perimeter south of the inlet. South of the inlet pumped and will need corrected. CFS agreed with the out come of the proof roll.

Comments: