

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193433  
Address: 840 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Tuesday, April 21, 2020

Informational:

1	Misc	4-16-20 9:59AM They have started pouring curb for the islands. PSI is on site doing the testing. Freedom concrete is doing the work. 1:44pm They have 3 islands poured at this time. 2:52pm They are curing the islands again. The cure was applied to light. They will be covering with plastic due to rain moving in.
---	------	---

Informational:

2	Misc	4-21-20 9:16am They are pouring islands with the curb machine.
---	------	--

Informational:

3	Misc	4-21-20 9:16am They are pouring islands with the curb machine. 2:19pm They have poured out with the machine and are working on hand pours.
---	------	--

Informational:

4	Misc	4-21-20 9:16am They are pouring islands with the curb machine. 2:19pm They have poured out with the machine and are working on hand pours.
---	------	--

**Comments:**