

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20191519  
Address: 701 NW WARD RD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Storm - Pipe</b>	Joe Starlin	Partial	Thursday, August 15, 2019

  

Informational:		
1	Misc	8-13-19 11:27am They have approximately 120 feet of storm installed working to A-3.
Informational:		
2	Misc	8-12-19 They are cutting into the existing box to run storm pipe from A-1 into it. They got 200 foot of storm pipe installed Friday. They are backfilling with watered down shell and will be getting compaction test from Terricon. I told them that the shell needs to be crushed down a little more than what they have at 200 feet from the box. 12:01pm They are getting ready to place A-2 box. 1:56pm A-2 box is placed and they are digging across the road. C-1 is placed and pipe ran. They have two sticks of pipe coming out of A-2 heading for A-3 box. The collars have been poured on A-1 A-2 and C-1.
Informational:		
3	Misc	8-9-19 9:05am They have set box A-1 and are now setting D-2. 1:10pm 120 feet of storm pipe has been installed. They are digging through shell.
Informational:		
4	Misc	8-8-19 E-4 is set and pipe is ran. They will be pouring collars at 10am. They are working on installing new curb inlet along Ward. The collars and inverts are poured for E-1 through E-4. The curb inlet has been installed.
Informational:		
5	Misc	7-6-19 9:15am they have installed 3 sticks of storm heading to box E-2. 11:02am they are getting ready to place E-2 box. 3:14pm They have placed E-2

and are installing pipe to E-3

Informational:

6 Misc

8-5-19 They have set E-1 box and are placing pipe up to it. They will be pouring collars at approximately 4:30pm.

Informational:

7 Misc

8-14-19 9:14am Box A-3 and B-1 are in and they are pouring collars right now. They are installing 15" storm along Chipman as well.

Informational:

8 Misc

8-15-19 9:15am They are installing storm pipe along Chipman RD. They have 16 feet installed and are close to setting a box F-1. 2:20pm They have installed approximately 25 additional feet and box F-1. They have poured collars and backfilled with rock.

**Comments:**