

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20193328  
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Curb New/Replacement</b>	Joe Starlin	Partial	Wednesday, April 22, 2020

Informational:  
1            Misc            3-21-20 Bedrock concrete have set up curb for four islands in the parking lot. They are getting concrete at 9:30am 4K mix and will be using white cure. I have collected the concrete ticket that calls out 4K mix. They have one island left to pour.

Informational:  
2            Misc            3-23-20 9:33am They have all of the curb for the islands on the east side of the building poured. 8:54AM They have all machine pouring done and are working on hand pours now. They have covered the curb with plastic due to rain.

**Comments:**