

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500  
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Water Line - Construction Inspection</b>	Ronald Paynter	Partial	Thursday, April 23, 2020

Informational:

1	Misc	Jesse's crew from Redford Construction has laid water lines 1, 2, and 3. We eliminated the fire hydrant at the end of line 2 due the close proximity of the fire hydrant at the entrance to the new fire station. RP 2-10-20
---	------	--

Informational:

2	Misc	Jim's crew laid 350 ft of water line 6. RP 3-25-20
---	------	--

Informational:

3	Misc	Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20
---	------	--

Informational:

4	Misc	Jimmy's crew finished laying line 6 and have started on line 5. RP 3-30-20
---	------	--

Informational:

5	Misc	Jimmy's crew laid water line 5 and the dead end section of line 7. RP 3-31-20
---	------	---

Informational:

6	Misc	Jimmy's crew started laying water line 4. They also installed the fire hydrants on lines 5, 6, and 7. RP 4-2-20
---	------	---

Informational:

7	Misc	Jimmy's crew has finished water line 7 and most of line 4 and removed old line and connected into our main for line 9. RP 4-9-20
---	------	--

Informational:

8	Misc	Jimmy's crew finished laying water line 9. RP 4-14-20
---	------	---

Informational:

9

Misc

Line 4 has been completely installed. RP 4-21-20

**Comments:**