

# Inspection Summary

Permit #: PRSUBD20200801,

CHAPEL RIDGE BUSINESS PARK - LOTS 9BB, 9C, & 9D

Address: 3130 NE CARNEGIE DR, LEES SUMMIT, MO 640643131 NE CARNEGIE DR, LEES SUMMIT, MO 640643100 NE CARNEGIE DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please call for re-inspection once all corrective actions have been completed. Do not cover any work until approved.

Inspection Item:

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection Informational	Steve Robbins	Passed	Thursday, April 23, 2020
1	The contractor has finished install		
Informational			
2	The contractor use a pre poured invert, the water dept. took a look and said it was ok this time. I let them know we do not use them. They backfilled the MH and the 30 day starts now for the video inspection. The constructin has been completed.		

Comments: