

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Monday, April 27, 2020

Informational:

1	Misc	3-21-20 Bedrock concrete have set up curb for four islands in the parking lot. They are getting concrete at 9:30am 4K mix and will be using white cure. I have collected the concrete ticket that calls out 4K mix. They have one island left to pour.
---	------	--

Informational:

2	Misc	3-23-20 9:33am They have all of the curb for the islands on the east side of the building poured. 8:54AM They have all machine pouring done and are working on hand pours now. They have covered the curb with plastic due to rain. They have finished the islands and are working on the sidewalk on west side. 4-27-20 10:44am They have poured all the curb on the west side of the building and are wrecking forms.
---	------	---

Comments: