

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20200323

Address: 440 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086440 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Construction Inspection	Joe Starlin	Partial	Tuesday, April 28, 2020

Informational:

1	Misc	4-27-20 1:54pm They have the 1"1/2 water line laid out from the meter to the building. The meter is set and they are working on connecting the poly to the copper.
---	------	--

Informational:

2	Misc	4-27-20 1:54pm They have the 1"1/2 water line laid out from the meter to the building. The meter is set and they are working on connecting the poly to the copper. 3:45pm The copper line is connected to the poly and all meters are set now. 4-28-20 9:06am They have covered the water main and water line with rock and will be backfilling within dirt.
---	------	--

Comments: