

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20192495  
Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Khanh Nguyen	Failed	Tuesday, April 28, 2020

Corrective Action Required:

1	Misc	-Wall studs at front entry not full height studs **Have engineer address fix for this  -Protect plumbing with BOCA plates at bottom wall plate **Not done as required per IPC 305.6  -Mechanical floor framing: install 2x lumber the whole bearing area of hangers  -Med gas wall must be rated one hour with exposure on both sides **Need architect to submit fix  -Install hold down anchors for east shear walls **Have architect address where foundation hold-downs are required for the rear shear wall  -Install tie down devices against uplift for GT G02&G06 at interior ends; Install tie down devices against uplift for GT G01&G05 at interior ends  **OK TO INSULATE WALLS **OK TO ROCK ONE SIDE OF INTERIOR WALLS ONLY **DO NOT ROCK THE MED RM WALLS
---	------	--

**Comments:**