

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192422

Address: 560 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086560 NW CHIPMAN RD, LEES SUMMIT, MO
64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Proof roll parking lot	Joe Starlin	Partial	Wednesday, April 29, 2020

Informational:

1 Misc

4-29-20 10:57am The truck for the proof roll has not arrived. The proof roll was for 10:45am. Rain had passed through approximately two hours earlier. John Jackson will be inspecting the proof roll. The truck arrived at approximately 12:30pm. Approximately 70% passed and the rest will need corrections.

Comments: