

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191837
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Wednesday, April 29, 2020

Informational:

1	Misc	3-31-20 2:24pm They have poured the flume on the south side of the building. They will be setting up the sidewalk on the north side tomorrow 4-1-20. 4-29-20 9:33am I met Bob Burns on site with the contractor about how to set up the sidewalk. Bob explain what is expected. 4-29-20 3:27pm They have the sidewalk formed up and the aggregate is compacted on the east side on Main st. The curb is set up as well. They are ready to pour.
---	------	---

Comments: