

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20190654

Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 640812020 NW OBRIEN RD, LEES SUMMIT, MO 64081500
NW PRYOR RD, LEES SUMMIT, MO 64081450 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Water Line - Coliform Test 2	Ronald Paynter	Partial	Friday, May 01, 2020

Informational:

1 Misc

Pulled second samples for Bac T testing. RP 4-28-20

Informational:

2 Misc

The dead end section of line 9 failed the second test. The rest of the lines passed. We will be retesting line 9. RP 4-30-20

Informational:

3 Misc

Pulled second sample from dead end section of line 9. Delivered sample to Keystone Laboratories. Still waiting to hear if the first sample has passed yet. RP 5-1-20

Comments: