

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20192495

Address: 2931 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>In-wall Inspection</b>	Khanh Nguyen	Failed	Friday, May 01, 2020

Corrective Action Required:

1	Misc	-Med gas wall must be rated one hour with exposure on both sides **Frame the 1-hr wall to roof deck for 5/8" type x rock on both sides. Have architect address what needs to be done with the truss and wall not aligned for 5/8" type x rock
---	------	--

\*\*OK TO ROCK EXCEPT AT THE MED GAS WALLS

**Comments:**