

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Public Curb Inspection	John DiMauro	Partial	Friday, May 01, 2020

Informational:

1 Misc

JK Concrete was on site and installed the majority of the CG-2 Public curb. I verified that the equipment and methods used are in compliance with the City of Lee's Summit specs. I verified that the crew used KCMMB mix. The crew plans to return tomorrow to pour the curb inlet sections.

Informational:

2 Misc

JK Concrete is on site finishing up the curb pours. The crew is pouring the curb inlet sections of the project. I verified the correct mix type and that the install meets the city guidelines. Olsson testing has been on site both days during the install to collect samples. We will get the results of the tests in the near future.

I will return Monday for follow up final inspections of the curbs.

Comments: