

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20192422

Address: 560 NW CHIPMAN RD, Unit:IR, LEES SUMMIT, MO 64086
560 NW CHIPMAN RD, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Curb New/Replacement	Joe Starlin	Partial	Monday, May 04, 2020

Informational:

1	Misc	4-30-20 7:51am MB Concrete are pouring the curb at Aldis. They have started at the south end of the site. I have informed them to use white cure and to completely cover in a even coat. They have also been informed to grout any honey comb a cure any curb that the forms have been pulled fromn on the same day.
---	------	--

Informational:

2	Misc	4-30-20 7:51am MB Concrete are pouring the curb at Aldis. They have started at the south end of the site. I have informed them to use white cure and to completely cover in a even coat. They have also been informed to grout any honey comb a cure any curb that the forms have been pulled from on the same day. 5-4-20 7:41am They have all of the islands poured and all curb at the south end of the site.
---	------	--

Comments: