

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSITE20200304  
Address: 80 NE SAINT LUKES BLVD, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:            | Inspector:  | Outcome: | Date:                |
|------------------------|-------------|----------|----------------------|
| <b>DE - Site Visit</b> | Joe Starlin | Partial  | Monday, May 04, 2020 |

|                          |   |
|--------------------------|---|
| Informational:<br>1 Misc | 3-2-20 2:55pm There is no work on site at this time.  |
| Informational:<br>2 Misc | 3-10-20 2:13pm I spoke with the super and looked at erosion controls that are in place for the land disturbance permit.   |
| Informational:<br>3 Misc | 3-19-20 There is no activity on site today.   |
| Informational:<br>4 Misc | 4-1-20 7:37am Rodriguez is moving material around to get ready for more sanitary and storm. 4-27-20 8:26am Raining. There is no work being done on site at this time due to weather. 5-1-20 9:39am Rodriguez are unloading storm pipe at this time. 5-1-20 2:00PM They have done demo on asphalt and backfilled the storm drains. They have hit a live sanitary manhole and are working on the repair. 5-4-20 The crew was working on storm until the rain moved in then they quit for the day. |

**Comments:**