

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20182652
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Proof Roll	John DiMauro	Passed	Tuesday, May 05, 2020

Informational:

1 Misc

I observed the proof roll for the streets prior to asphalt install. I verified the correct load weight and equipment used. The roll test passed with with no deflection. Superior Bowen will be on site tomorrow morning to start the asphalt base layer.

Comments: