

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191897
Address: 3221 SW PERGOLA PARK DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Ronald Paynter	Partial	Wednesday, May 06, 2020
Informational: 1 Misc	Donnie's crew from Freedom Concrete set and poured 7 Type B ADA ramps on Redbuck, Gale and Mary. They have to return to set the last 3 ADA ramps and sidewalks throughout the subdivision. RP 3-17-20		
Informational: 2 Misc	Donnie's crew decided to stay late and finished up the remaining ADA ramps. RP 3-18-20		
Informational: 3 Misc	Donnie's crew from Freedom Concrete poured 543 ft of sidewalk. They skipped 2 areas that utilities still need to be installed before pouring. They also need to connect the walk to the old intersection of Redbuck and Mary that was missed by the engineers. RP 3-26-20		
Informational: 4 Misc	Derek's crew from Freedom Concrete set the forms for the ADA ramp and sidewalk at Mary and Redbuck. They also formed both sections along Pergola Park that needed finishing. RP 4-8-20		
Corrective Action Required: 5 Misc	ADA ramp and sidewalks at Mary and Redbuck meets LS and ADA specs. Sidewalk alongside Pergola Park is out of tolerance to LS and ADA specs. RP 4-15-20		
Informational: 6 Misc	Freedom Concrete removed the panels that were out of tolerance along		

Pergola Park. Forms were placed and aggregate was present. RP 5-6-20

Comments: