

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Sidewalk Inspection</b>	John DiMauro	Partial	Wednesday, May 06, 2020

Informational:

1 Misc

JK Concrete formed the section of sidewalk along Eagle View Dr. The majority of the sidewalk is ready to pour but there is a section near the ADA ramp that has an AT&T utility box in the way. The crew is going to pour that section tying into the ADA ramp at a later date. AT&T has been notified and a work order to move the box has been created.

I will return for a post pour inspection later this week.

**Comments:**