CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20192377 Address: 1901 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:	
DE - Curb New/Repla	icement Joe Starlin	Partial	Wednesday, May 06, 2020	
Informational:				
1 Misc Informational:	11-6-19 They have cu	t the grade for the curb p	our on 11-7-19.	
2 Misc	. I spoke with the For reach 33 degrees and	rman for Freeman Concre d rising before they can p	n 19 and 21 degrees at this time ete and told him we need to our curb. He said he n They have called off the pour.	
Informational:				
3 Misc	Flatt, & Strobel is sta informed that they w	rting tests at approximat vere pouring. The temp fo 2 on the ticket. 4:46pm Th	urb. The inspector for Cook, ely 9:14am. He said he was not or the mix is 64 degrees. The ne major of the curb is poured	
Informational:				
4 Misc Informational:	11-15-19 11:16am ESS	S are setting up hand pou	rs for the curb.	
5 Misc	They are smoothing curing. They do not r above freezing. I spo	out the back side of all th need to cover with blanke	ed the hand work at the park. e curb poured and will be ets. The temps are going to be g up blankets, they assume all rop below freezing.	
Informational:				

6	Misc	11-18-19 They are pulling off blankets and are confident that the temp won't go below 32 degrees before the 3500 break.		
Informa	tional:			
7	Misc	11-20-19 2:41pm Bob Burns and I walked the intire curb line and marked all damaged curb.		
Informa	tional:			
8	Misc	12-3-19 Steve Robbins and I walked the curb line on Lowenstein and the park parking lot. We marked everything that must be removed and marked 37 panels that are in question.		
Informational:				
9	Misc	12-4-19 12:48pm Bob Burns and Steve Robbins and I are walking the site to check curb again to determine what curb can be saved if any. 1:45pm After looking at it again we have determined that Mike Anderson needs to see the curb in person to evaluate.		
Informational:				
10	Misc	12-30-19 10:56am Bob Burns, Dan Harper and I walked the complete curb line and marked what has to be replaced. Approximately 52 sections.		
Informational:				
11	Misc	1-6-2020 3:55pm They are forming up for curb replacement along Lowenstein. They will be pouring on 1-7-2020.		
Informational:				
12	Misc	1-7-2020 9:40am Sapp has started pouring curb on Lowenstein Dr. CFS is on site for testing. 2:52pm They will be covering with blankets due to temps.		
Informational:				
13	Misc	1-8-20 10:48am They are pouring the island curb and the curb on the south side of the road. 2:13pm They have pour approximately 11 yards of concrete today.		
Informa	tional:			
14	Misc	1-9-20 They have all of the curb replacement done and are covering with blankets.		
Informational:				
15	Misc	2-17-20 11:02am They have placed rock in the island's along Lowenstein and are compacting it.		
Informational:				
16	Misc	 3-6-20 All of the curb is poured on the south side of B road coming of Lowenstein. Steve Robbins was the inspector. 5-6-20 8:48am ESS are getting ready to pour the curb on the south side of Black Twig. They will be setting up driveways for the residents. CFS will be doing the testing. Concrete is set for 9am. They have poured out the curb on Black Twig and are setting up throats for storm inlets. One citizen is not happy with there drive opening at 713 Black Twig. ESS MP will be talking with the developer. There was a complaint that a concrete truck was washing out close to a storm inlet. I spoke with the paving superintendent and he assured me that he would make sure that all trucks would have a proper wash out area. 		

Comments: