

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20182652  
Address: 2100 SW LADDERBACK DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>DE - Street - Base Lift</b>	John DiMauro	Passed	Wednesday, May 06, 2020

Informational:

1 Misc

Superior Bowen was on site installing the base asphalt lift for the roads. I verified that the correct mix type and temperature was used during the install. I verified that the correct equipment and install procedure was used during the install as well. The density testing lab was on site during the install and the preliminary results were in compliance. We will receive the testing results in the near future. The crew plans to install the surface lift tomorrow morning 5/7/2020.

**Comments:**