

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20191865
Address: 222 SW MAIN ST, LEES SUMMIT, MO 64063

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sidewalk Inspection	Joe Starlin	Partial	Thursday, May 07, 2020

Informational:

1	Misc	3-30-20 9:54am I spoke with the concrete crew and they are planning on pouring the south side flume on 3-31-20.
---	------	---

Informational:

2	Misc	4-1-20 The sidewalk is formed up and aggregate is compacted ready for pour. 4-21-20 2:16pm The contractor is setting up the ramps on the west side of the building to ADA spec. 40-27-20 The contractor has all of the base rock installed for the sidewalk on the west side of the building. 5-5-20 10:54am They have the steel installed and will be pouring tomorrow 5-6-20. 5-6-20 9:20am They have poured the ramps on the west side of the building and are working on the Finnish. 5-7-20 9:32am They have poured the pad on the East side of the building for the brick to lay on. They have the forms for the steps set up on the West side of the building. It is ready to pour.
---	------	---

Comments: