

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20201099  
Address: 1000 NE COLBERN RD, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                                       | Inspector:   | Outcome: | Date:                  |
|---|--------------|----------|------------------------|
| <b>Electrical Service Inspection - Commercial</b> | Khanh Nguyen | Failed   | Thursday, May 07, 2020 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | -PROVIDE OVERCURRENT PROTECTION FOR THE FEEDER AT THE POINT WHERE IT RECEIVES THE POWER<br>-CONNECT THE GEC TO THE UPPER RIGHT LUG WHERE THE SERVICE GROUNDED CONDUCTOR IS CONNECTED TO. FYI: ONLY ONE CONDUCTOR PER LUG UNLESS THE LUG IS LISTED FOR TWO CONDUCTOR<br>-EXPOSE THE GROUNDING CONNECTIONS TO RODS AT BOTH THE SERVICE EQUIPMENT LOCATION AND AT THE TRAILER LOCATION<br>-UNBOND THE SUBPANEL ENCLOSURE FROM THE GROUNDED CONDUCTOR |
|---|------|---|

**Comments:**