

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20191872
Address:

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Sanitary Sewer Construction Inspection	John DiMauro	Partial	Thursday, May 07, 2020

Informational:

1 Misc

Redford Construction is on site installing Sanitary Line B. The crew stubbed out of MH B-1 and installed approx 365' ft of the 8" main from station 1+00 to approx 3+65. Service stubs are installed for lots 109-111 & 118-120. Photos of the work are uploaded.

Comments: