

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20193328
Address: 920 NW PRYOR RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
DE - Street - Base Lift	Joe Starlin	Partial	Thursday, May 07, 2020

Informational:

1 Misc

4-30-20 8:18am Thorne & Sons Asphalt are laying the Type 2 base on the west side of the parking lot. CFS will be doing all of the testing. 5-1-20 All base asphalt is in on the West side of the site. 5-7-20 8:33am They are laying asphalt on the NE side of the site and working there way to the East side of the site. CFS is on site for testing. They finished laying the base right as the rain started moving in.

Comments: