# CITY OF LEE'S SUMMIT **Development Services Department** 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

### **DEVSERVICES.CITYOFLS.NET**

## **Inspection Summary**

Permit #: PRRES20193476

Address: 4413 SW NAUTILUS PL, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection -

Residential

Patrick Schonfeldt

Failed

Friday, May 08, 2020

#### Corrective Action Required:

1 Misc

- Anchor all steel columns to floor in basement
- Seal low volt penetration through fire blocking at S basement by door
- Tighten all bottom plate anchor nuts in basement
- Gas line through joists at deck move down, 3" for penetration
- Ledger locks at deck install per manufacturer listing
- Column missing in basement by backdoor pier
- Duct through double header at window by sliding door in basement
- No electrical found below suspended slab in basement
- Fireblock at beam S wall basement by door
- Support joist at cutout below suspended slab stoop
- Firestop DWV at top plate basement N
- Protect pex at shower basement N
- Seal pex penetration at top plate bathroom N basement
- Firestop at basement bedroom N at dryer vent and DWV
- Support DWV in basement every 4'
- Fireblock at 2x6 above fireplace
- Complete all fire stopping throughout
- Install truss bracing per plans
- B vent flue within 1" combustible at truss bracing in attic
- Portal framing hold down in garage
- LVL corner to corner master bed, dining room, kitchen per plans

- Protect and install gas flex line at deck fireplace
- Remove green bonding screw from sub panel

#### **Comments:**