

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20170411

Address: 3580 SW HOLLYWOOD DR, Unit:8, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Commercial</b>	Michael Harkins	Failed	Monday, May 11, 2020

Corrective Action Required:

2	SECOND FLOOR	OK TO INSULATE & ROCK
---	--------------	-----------------------

Corrective Action Required:

1	THIRD FLOOR	OK TO INSULATE & ROCK
---	-------------	-----------------------

Corrective Action Required:

3	FIRST FLOOR	-107 complete plumbing strap & fire caulk top plate- - complete floor drain ceiling storage unit 2 doors from riser room - - complete plumbing ceiling corridor 2nd garage from south stair - - complete plumbing ceiling garage at north stair - - complete plumbing storage near generator - 102 complete plumbing & nail guard mech closet -
---	-------------	--

**Comments:**